# Prestons Park Subdivision

Stage Q1-Q3 and R1 Geotechnical Completion Report

# **CDL Land Development NZ Ltd**

Reference: 235361

Revision: 0 2019-02-18



# Document control record

#### Document prepared by:

#### **Aurecon New Zealand Limited**

Level 2, Iwikau Building 93 Cambridge Terrace Christchurch 8013 New Zealand

T +64 3 366 0821

F +64 3 379 6955

E christchurch@aurecongroup.com

W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Docı	ıment control					aurecon			
Repo	rt title	Stage Q1-Q3 and R1 Geotech	Stage Q1-Q3 and R1 Geotechnical Completion Report						
Docu	ment code		Project num	Project number		235361			
File path		P:\235361\Geotech\Geotechnical Completion Reports\Stage Q1-3 & R1\235361 Geotechnical Completion Report Stage Q1-3 and R1 Rev 0.DOCX							
Client		CDL Land Development NZ Ltd							
Clien	t contact		Client reference						
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver			
Α	2019-01-25	For review	K. Foote	J. Muirson	-	-			
0	2019-02-18	Issue to Client	K. Foote	J. Muirson	-	J. Kupec			
Current revision		0							

Approval			
Author signature	that	Approver signature	Jan Chys - electr. sign
Name	Kieran Foote	Name	Dr Jan Kupec
Title	Geotechnical Engineer	Title	Technical Director – Ground Engineering

# **Contents**

1.		cutive Summary	
2.		duction	
	2.1	Geotechnical Completion	
	2.2	Site Description	5
3.	Pre-D	Development Geotechnical Work	6
	3.1	Geotechnical Testing	6
	3.2	Ground Conditions	6
	3.3	Liquefaction Potential	7
	3.4	Liquefaction Mitigation Measures	7
4.	Grou	und Improvement	9
	4.1	Introduction	9
	4.2	Methodology	9
	4.3	Quality Assurance	9
		4.3.1 Continuous Impact Response	9
		4.3.2 CPT	10
5.	Subd	division Earthworks	13
	5.1	General	13
	5.2	Areas of Cut and Fill	
	5.3	Compaction Quality Control Testing	
	5.4	Compaction Results	
6.	Post	Earthworks CPT	14
	6.1	Introduction	14
	6.2	Liquefaction Assessment	
7.	Build	ding Development	17
	7.1	Technical Category	17
	7.2	Earthworks on Building Lots	
	7.3	Soil Suitability Criteria	17
	7.4	Building Considerations	17
	7.5	Building Setbacks	17
	7.6	Future Earthworks	17
	7.7	Stormwater	
	7.8	Construction Observations	18
8.	Refe	rences	19
Q	Limit	tations	20

## 1. Executive Summary

CDL Land New Zealand Limited is developing Stages Q1-Q3 and R1 of the Prestons Park Subdivision, located on Prestons Road, Christchurch. As part of the work, a geotechnical completion report is required to confirm that the site works have been carried out to the required standard and provide recommendations for building developments. This report describes earthworks and ground improvement involved with Stages Q1-Q3 and R1 of the Prestons Park Subdivision.

The client's brief indicated that the land shall be developed to TC1 equivalent performance using appropriate ground improvement techniques. Aurecon's role was to monitor the ground improvement quality assurance testing, which included cone penetration testing (CPT). Assessment of the results indicates the required ground improvement has been achieved.

In addition to ground improvement, extensive earthworks including cutting and filling have occurred on the site. The quality assurance testing of the engineered earthfill indicates that the earthfill placed within the Stages Q1-Q3 and R1 area has achieved the compaction levels as per NZS4431:1989.

Following completion of the earthworks and topsoil placement throughout the subdivision, a series of CPT tests were carried out to confirm the ground conditions. The purpose of the CPTs was to allow an assessment of the future land performance during large earthquakes and to determine the equivalent technical category of the land. Assessments of these results indicate the liquefaction deformation limits fit within those of TC1 and therefore we consider the site is likely to perform to the level of TC1.

From the monitoring and testing undertaken as part of the development of Stages Q1-Q3 and R1 the following is concluded:

#### **Certificate of Compliance**

Standard of bulk earthworks generally meet the earthworks specification and the applicable codes, including NZS4431:1989.

#### **Land Performance**

In line with the subdivision consent soil test results and following the ground improvement carried out as part of the site development, the residential lots within Stages Q1-Q3 and R1 are likely to perform to a level equivalent to TC1 as per MBIE (2012).

#### **Building Considerations**

As the residential lots are likely to perform to a level of TC1 and the lots are underlain by earthfill that has achieved the compaction as per NZS4431:1989, we consider NZS 3604:2011 type foundations are suitable for light weight timber or steel frame buildings. Site specific geotechnical investigations, in-line with NZS3604:2011 shall be undertaken at building consent application stage. *This report* shall not be used for building consent application for buildings on individual lots.

This report shall be read as a whole and our limitations are at the back of this report.

#### 2. Introduction

#### 2.1 Geotechnical Completion

CDL Land New Zealand Limited are developing Stages Q1-Q3 and R1 of the Prestons Park Subdivision, located on Prestons Road, Christchurch. The site works in Stages Q1-Q3 and R1 have included ground improvement and bulk earthworks. As part of this work, a geotechnical completion report is required to certify the site works have been carried out to the required standard and provide recommendations for building developments.

This report has been prepared for CDL Land New Zealand Limited and issued to Christchurch City Council (CCC). It describes earthworks and ground improvement involved with Stages Q1-Q3 and R1 of the Prestons Park Subdivision (see Figure 1 in Appendix A).

The purpose of this geotechnical completion report is to present the following:

- Summarise previous investigation information carried out as part of the subdivision consent and detailed design;
- Summarise the ground conditions and liquefaction risk;
- Extent of ground improvement and quality assurance testing of the ground improvement;
- Extent of earthworks on the lots and compliance testing of bulk earthworks;
- Summary of the findings, land technical category and recommendations for building development.

This report has been prepared based upon geotechnical data from observations and compaction testing during and after earthworks construction and ground improvements. All references to cut-fill depths are based on the original (pre-2011) ground levels.

This report shall be read as a whole. Our limitations are presented in Section 9.

#### 2.2 Site Description

The Prestons Road subdivision is located on the northern fringes of Christchurch City. The site is made up of a series of adjacent properties forming an irregular and elongated rectangle shape, orientated approximately north to south. The total area of the overall Prestons Subdivision site is approximately 190ha. The site can be separated into two distinct blocks. Prestons North runs from the Lower Styx Road in the north through to Prestons Road in the south. Prestons Park continues from Prestons Road, through to Mairehau Road to the south.

The focus of the geotechnical completion report is on Stages Q1-Q3 and R1 of the Prestons Park Subdivision. Stages Q1-Q3 and R1 incorporates a moderate sized block within the centre of the Prestons Park subdivision, spreading to the western boundary line (see Figure 1 in Appendix A).

## 3. Pre-Development Geotechnical Work

#### 3.1 Geotechnical Testing

The subdivision consent and detailed geotechnical design for the subdivision included an extensive series of geotechnical investigations. These comprised cone penetration tests (CPT), test pits, groundwater measurements and laboratory testing.

The details of these investigations are presented in the following Aurecon reports:

- "Prestons Road Subdivision, Geotechnical Assessment Report for Resource Consent", Revision 2 dated 5 March 2012
- "Prestons Road Subdivision, Detailed Geotechnical Design Report", Revision 2 dated 12
   July 2012
- "Prestons South Subdivision, Resource Consent Geotechnical Report", Revision 1 dated
   6 June 2013

The investigation tests carried out within Stages Q1-Q3 and R1 of the Prestons Park area are presented in Figure 2 in Appendix A.

#### 3.2 Ground Conditions

From the extensive geotechnical investigations, the ground conditions within the Prestons Park Subdivision were defined into various geological areas. The location of the geological area within Stages Q1-Q3 and R1 is presented in Figure 2 in Appendix A. The typical ground conditions in the area are presented in Table 1 and Table 2. We note the geological areas numbering is the same as those used in the geotechnical reports above.

Table 1: Typical ground conditions within Geological Area S1

Depth to Top of Unit (m)	Depth to Base of Unit (m)	Soil Unit
0	0.2 to 0.75	TOPSOIL.
0.2 to 0.75	3	SAND, loose to medium dense, with silty PEAT layers up to 0.3m thick within the upper 3m.
3	15+	SAND, medium dense to dense, becoming very dense with depth. Trace PEAT and SILT layers at depths of 10m+.

Table 2: Typical ground conditions within Geological Area S3

Depth to Top of Unit (m)	Depth to Base of Unit (m)	Soil Unit	
0	0.2 to 0.5	TOPSOIL.	
0.2 to 0.5	0.5 to 1.3	SILT non-plastic and hard.	
0.5 to 1.3	3	SAND, loose to medium dense, with silty PEAT layers up to 0.3m thick within the upper 3m.	
3	15+	SAND, medium dense to dense, becoming very dense with depth. Trace PEAT and SILT layers at depths of 10m+.	

Groundwater levels ranged from 0.5m to 1.5m below ground level. During the site earthworks the above soil profile and groundwater levels was typically encountered within the area of interest.

#### 3.3 Liquefaction Potential

As part of the geotechnical assessment and detailed design a liquefaction assessment was carried out. The details of the liquefaction assessments are presented in the above reports. The land categorisation was based on the criteria of Ministry of Business, Innovation and Development (MBIE), Technical Category deformation performance limits are set out in Table 3.

Table 3: Technical category definitions and foundation implications (MBIE, 2012)

Technical	Lic	quefaction De	formation Lin	Likely Implications for House Foundations (Subject to individual assessment)	
Category	Ver	Vertical			
	SLS	ULS	SLS	ULS	,
TC1	15mm	25mm	nil	nil	Standard 3604-like foundation with tied slabs
TC2	50mm	100mm	50mm	100mm	MBIE Enhanced Foundation Solutions
TC3	>50mm	>100mm	>50mm	>100mm	Site Specific Measures – Piles or Ground Improvement

The results from the liquefaction assessment indicated that the Prestons Subdivision can be classified as Technical Category 1 (TC1) and Technical Category 2 (TC2)

#### 3.4 Liquefaction Mitigation Measures

The requirement from the client was to develop TC1 equivalent land for the entire subdivision development. Therefore, to address the liquefaction potential the following methodologies were utilised.

Part of the site was identified as TC1 while part of the site was identified as TC2. On-site trials with the LANDPAC impact compactor indicated that the underlying sand layers in the upper 3m of the soil profile could be densified using an impact roller. Thus, by densifying the ground the liquefaction hazard can be minimised.

A detailed discussion of the trial and results are presented in "Prestons Road Subdivision, Detailed Geotechnical Design Report", Revision 2 dated 12 July 2012 and "Prestons South Subdivision, Resource Consent Geotechnical Report", Revision 1 dated 6 June 2013. Based on these results, ground improvement using the Landpac impact roller has been carried out where TC2 land has been identified. The area treated is shown in Figure 3 in Appendix A.

Compaction of the upper materials was also completed using an 'excavate and replace' methodology. This involved excavation of loose sand and re-compaction. Compaction was typically completed using two methods:

- Lifting in 300mm increments using a 'traditional' earthworks vibratory compaction roller.
- Lifting in 700mm increments using a Broons impact compaction roller. The thickness of these lifts was determined based on trials completed in Prestons Park Stage U1.

## 4. Ground Improvement

#### 4.1 Introduction

In order to raise the performance of the land to an equivalent TC1, ground improvement has been undertaken on any area identified as TC2, within the Stages Q1-Q3 and R1.

Field trials identified that a Landpac impact compactor sufficiently densified the upper soil layer to a depth of 2.5m to 3m. The soil layers susceptible to seismically triggered liquefaction were located within the upper 3m of the soil column and therefore it was considered that ground improvement carried out by Landpac can reduce the liquefaction susceptibility of these soils.

In this section we discuss the impact compactor methodology and quality assurance process used to ensure that ground improvement to the required level was being achieved. The area that has undergone ground improvement is presented in Figure 3 in Appendix A.

#### 4.2 Methodology

Our detailed geotechnical assessment summarised in Section 3 identified that ground improvement could be carried out and a TC1 performance level achieved. The methodology carried out for ground improvement for Stages Q1-Q3 and R1 comprised of the following:

- Use a Landpac Standard 3-Sided dual drum impact compactor, with a total energy input of 250k.l/m²
- Carry out 40 passes over the required area, in a staged approach.
- Use a water cart to wet the compaction area, as required, to improve workability.

During the ground improvement works, Landpac monitored the soil response (discussed below) to ensure that maximum compaction force was being applied to the ground. Prior to any impact compaction, pre-compaction CPTs were carried out to confirm the pre-existing soil strengths. Once the required 40 passes were completed, post compaction CPTs were carried out to confirm the extent of the ground improvement. Details of these results are presented in the following sections.

#### 4.3 Quality Assurance

Quality assurance testing of the ground improvement was carried out using continuous impact response (CIR) and pre/post compaction CPTs. Each of these is discussed below.

#### 4.3.1 Continuous Impact Response

Continuous Impact Response (CIR) technology was used to measure the relative soil response to the dynamic loads induced by the impact drums. The recorded soil response measured in g-values (deceleration) is used to identify sub-surface weak materials and indicate relative soil stiffness across the compaction areas.

The recorded g-values (deceleration) and the locations are presented in a plot with the g-values categorised by colours representing low (Red), medium (Yellow), high (Green) and very high soil (Blue) responses.

This provided an index tool to determine if maximum compaction force was applied to the ground. An initial 5 passes with the impact compactor would be carried out to provide a soil response. If low soil response was identified then the soft soil area was over excavated. A compacted gravel working layer up to 300mm deep was placed, or alternatively the natural sand soil was compacted with a conventional compactor, provided it was appropriate as a subgrade.

CIR plots that cover Stages Q1-Q3 and R1 are presented in Appendix B. Initial CIR plots were high with some medium areas. Final CIR plots were high with localised very high areas. This indicates that the maximum compaction force was being applied during the impact compaction process.

#### 4.3.2 CPT

Assessment of the ground improvement was carried out using CPT tests. Prior to any impact compaction, pre-compaction CPTs were carried out to confirm the pre-existing soil densities. Once the required 40 passes were completed post compaction CPTs were carried out near the pre-compaction CPTs, offset by 2m to 5m, to confirm the extent of the ground improvement.

As the depth of influence for the impact compactor is approximately 3m and MBIE Guidelines (2012) recommend technical categorisation should be based on the upper 10m of the soil profile, the precompaction and post compaction CPTs were taken to a depth of 10m. Pre-compaction CPTs are presented in Appendix C and post compaction CPTs in Appendix D. CPT locations are shown in Figure 3.

Pre and post compaction CPTs were compared by two methods in assessing the ground improvement. The first method included a comparison of the cone resistance between the pre and post compaction to see if there is any overall soil density increase in the upper soil profile. The second method was to run a liquefaction assessment on the pre and post compaction tests to confirm the likely liquefaction induced settlements prior to and following impact compaction. Results of each of these is discussed below.

#### a) Cone Resistance Comparison

A comparison of the CPT cone resistance for each CPT, pre and post compaction, is presented in Appendix E. The results indicate that the cone resistance in the upper 2.5m to 3m have increased.

#### b) Liquefaction Reassessment

#### Introduction

As technical categories are derived by liquefaction induced deformation limits, liquefaction assessment on the pre and post compaction CPTs have been carried out to determine the extent of liquefaction and the induced settlements.

#### **Earthquake Cases**

Earthquake induced ground acceleration and sustained shaking, leading to sufficient load cycles, is a requirement and a potential trigger of liquefaction. For the assessment we have reviewed three levels of seismic shaking.

- 1. Serviceability Limit State (SLS) design level earthquake, as defined by MBIE.
- 2. Intermediate design level earthquake, as defined by the subdivision consent conditions.
- 3. Ultimate Limit State (ULS) design level earthquake, as defined by MBIE.

Each of these earthquake cases is discussed in detail below:

#### Serviceability Limit State (SLS) Earthquake

From the MBIE Guidelines, we have derived a Peak Ground Acceleration (PGA) of 0.13g for a SLS event with a Magnitude 7.5 earthquake.

#### Intermediate Level (Int) Earthquake

Subdivision consent conditions indicate that liquefaction mitigation measures for the subdivision infrastructure shall be designed for a 1 in 150-year period of return under the serviceability limit state (SLS) and as defined by NZS1170.5:2004.

Based on NZS1170.5:2004 for an Importance Level 2 (IL2) structure, with an increased Z hazard factor of 0.3, we have derived a PGA of 0.2g for a 1 in 150-year period of return. A Magnitude 7.5 has been assumed.

We note that this PGA is equivalent to the assumed SLS design level earthquake used for the liquefaction analysis as part of our assessment for the subdivision consent and detailed geotechnical design.

#### Ultimate Limit State (ULS) Earthquake

The MBIE Guidelines (2012) recommend a PGA of 0.35g for residential buildings in Christchurch. We have adopted this PGA value with a magnitude 7.5 earthquake for our ULS assessment.

The liquefaction analysis as part of our assessment for the subdivision consent and detailed geotechnical design used a PGA of 0.34g for ULS, which was based on NZS1170.5:2002. This is slightly less than recommended guidelines and as the difference is 0.01g we consider that this will not alter our original assessment or recommendations. However, to be in in line with current MBIE Guidelines we have used a PGA of 0.35g.

#### **Liquefaction Methodology**

In assessing the liquefaction potential, we have used the method of Boulanger and Idriss (2014) to assess the potential settlement for each of the design level events, as per the MBIE Guidelines (2012) for residential properties. The assessment was carried out using an excel spread sheet developed by Aurecon. The method of Robertson and Wride (1998) with the modified fines content was used to assess the liquefaction potential from the CPT results. The method of Zhang et al (2004) was used for estimating the liquefaction induced settlements from CPT results.

A groundwater depth of 1m below finished earthworks level has been allowed. Testing information throughout Stages Q1-Q3 and R1 indicates the groundwater level is typically greater than 1m depth (more likely to be at depths of 1.5m or greater) therefore a conservative groundwater level has been used for the assessment.

#### **Liquefaction Assessment Results**

Based on the design earthquake levels and methodologies, the liquefaction induced settlements for pre and post compaction CPT to 10m depth are presented in Table 4.

Table 4: Liquefaction induced settlements for pre and post compaction CPT to 10m depth

	Earthquake Magnitude 7.5, Water Depth 1.5m						
	SLS Design	Event (0.13g)	Intermediate Design Event (0.20g)		ULS Design Event (0.35g)		
	Settleme	ent (mm)	Settlement (mm)		Settlement (mm)		
	Pre	Post	Pre	Post	Pre	Post	
CPT501 (CPT704)	0	0	0	0	10	5	
CPT526	0	0	10	5	40	20	
CPT527	<5	0	45	0	90	5	
CPT528	0	0	20	0	50	0	
CPT529	0	0	5	0	30	5	
CPT530 (CPT703)	0	0	0	5	5	10	
CPT651 (CPT706)	0	0	0	0	5	5	
CPT652 (CPT705)	0	0	0	0	5	10	

Note: The settlements presented above are to the nearest 5mm. There are inherent assumptions in the analysis methods used that may cause the actual site settlements to vary from those calculated.

Results indicate that there is a significant decrease in the potential liquefaction settlements for the method used and the various earthquake design levels. To compare these results with current MBIE Guidelines we have considered the post compaction assessment on the CPTs. Based on these results the results fit within the liquefaction deformation limits of TC1.

#### Subdivision Earthworks

#### 5.1 General

Bulk earthworks for Stages Q1-Q3 and R1 of Prestons were carried out in accordance with the requirements of NZS 4404:2010, "Code of Practice for Urban Subdivision" and NZS4431:1989 "Code of Practice for Earthfill for Residential Development". The works comprised regrading of the site contours for the residential lots by predominantly engineered filling with minor areas of cutting.

On those occasions when quality control testing did not meet the specification, the Contractor was required to rework the fill to achieve the required compaction.

#### 5.2 Areas of Cut and Fill

Site earthworks within Stages Q1-Q3 and R1 have been predominantly fill with localised areas of cut. The fill material comprises predominantly sand overlying a natural sand subgrade. A layer of topsoil overlies the fill material. Extent of cutting and filling is shown in Figures 4 in Appendix A.

#### 5.3 Compaction Quality Control Testing

Independent testing of earthfill compaction was carried out using a Nuclear Densometer (NDM). The acceptance criterion was based on the Prestons Subdivision earthworks specification as follows:

- Compaction of fill is to be in accordance with NZS 4431: 1989.
- Compaction standard is 95% Maximum Dry Density (MDD) for all areas of bulk filling, per NZS4402 Test 4.1.3.

Fill material comprised of predominantly site-won sand. Compaction curves for each of the fill material are presented in Appendix F.

The MDD from the compaction curves were used to determine the level of compaction required for the fill material. A summary of these NDM results are presented in Appendix G and the NDM testing locations are presented in Figure 5 in Appendix A. The compaction tests were undertaken at a test frequency of approximately 1 test per 1,000m<sup>3</sup>.

It is noted that the NDM results reference a MDD test completed in April 2014, despite some filling and associated testing being completed in September 2018. A newer MDD test carried out in 2018, which is presented in Appendix F, indicates the required level of compaction is still being achieved. We have assessed the results of the NDM testing taking into account both MDD tests and our experience of the sand fill material used.

#### 5.4 Compaction Results

The results presented in Appendix G indicate that 95% MDD or greater compaction has been consistently achieved in the areas of bulk fill. From these results and our site observations we confirm that all the earthfill placed within Stages Q1-Q3 and R1 has achieved the required compaction.

#### 6. Post Earthworks CPT

#### 6.1 Introduction

Following completion of the earthworks and topsoil placement throughout the subdivision, a series of CPT tests have been carried out to confirm the ground conditions. The CPTs have been carried out throughout Stages Q1-Q3 and R1 of the Prestons Park subdivision, whether it is within the ground improvement area or not.

The frequency of the CPT testing carried out was approximately one test per hectare for Stages Q1-Q3 and R1 post earthworks assessment. The post filling CPTs are presented in Appendix H and the locations are shown in Figure 6 in Appendix A.

The purpose of the CPTs were to allow an assessment of the land technical category further to that already undertaken as part of the subdivision consent, detailed geotechnical design and ground improvement quality assurance testing.

#### 6.2 **Liquefaction Assessment**

To allow an assessment of the land technical category, a liquefaction assessment has been carried out on the post filling CPTs. The liquefaction analysis methodologies and earthquake design cases used to assess these CPT results are the same as those detailed in Section 4.3.2. The CPT analysis has been performed to a depth of 10m, as this is the required depth in the MBIE Guidelines for technical category assessment.

In addition to determining the liquefaction induced reconsolidation settlement we have assessed the potential for liquefaction induced ground damage based on the Liquefaction Severity Number (LSN), as defined by Tonkin and Taylor (2013). Other ground damage potential methods (such as Ishihara, 1985) were assessed but LSN was considered the more appropriate method. Tonkin & Taylor (T&T) developed the Liquefaction Severity Number (LSN) based on investigation data and observations made following major earthquake events in Christchurch. The LSN number is an index number which qualitatively assesses the effects of liquefaction on a site and on a shallow founded building. The LSN number is calculated by the equation below.

$$LSN = 1000 \int \frac{\varepsilon_v}{z} \, dz$$

 $\epsilon_v = \text{volumetric reconsolidation strain}$ Where:

z = depth of liquefaction below ground level

The LSN number is likely to be a better index of surface damage than reconsolidation settlement because the LSN number is affected more by shallow liquefaction and less by liquefaction at depth, which is less likely to affect the ground surface or shallow founded buildings. Reconsolidation settlement places the same weighting on deep liquefaction as shallow liquefaction, even though settlement will have less impact at the ground surface with increasing depth. LSN numbers have been correlated to observed liquefaction effects during recent earthquakes in Christchurch as shown in Table 5 below.

Table 5: LSN Ranges and Observed Effects (Tonkin and Taylor, 2013)

LSN Range	Predominant Performance
0-10	Little to no expression of liquefaction, minor effects
10-20	Minor expression of liquefaction, some sand boils
20-30	Moderate expression of liquefaction, with sand boils and some structural damage
30-40	Moderate to severe expression of liquefaction, settlement can cause structural damage
40-50	Major expression of liquefaction, undulations and damage to ground surface, severe total and differential settlement of structures
>50	Severe damage, extensive evidence of liquefaction at surface, severe total and differential settlements affecting structures, damage to services

When compared to the broad descriptions of expected land performance in TC1, TC2 and TC3, as outlined in Section 3.3, the LSN number can be approximately correlated to technical categories as follows:

- TC1 = LSN<sub>(ULS)</sub> < 10
- TC2 = LSN<sub>(SLS)</sub> < 20 and LSN<sub>(ULS)</sub> < 30
- TC3 = LSN<sub>(SLS)</sub> >20 or LSN<sub>(ULS)</sub> > 30

A groundwater depth of 1m below finished earthworks level has been allowed. Testing information throughout Stages Q1-Q3 and R1 indicates the groundwater level is typically greater than 1m depth (more likely to be at depths of 1.5m) therefore a conservative groundwater level has been used for the assessment.

The results for the liquefaction induced reconsolidation settlement are presented in Table 6. The results for the liquefaction induced ground damage potential (based on LSN numbers) are presented in Table 7.

The results indicate the liquefaction deformation limits fit within those of TC1 and therefore we consider the site is likely to perform to the level of TC1 requirements. The results indicate that no expression of liquefaction in the SLS case and little to no expression of liquefaction in the ULS case. This is consistent with the definition for TC1.

Table 6: Liquefaction induced settlements for post filling CPTs to 10m depth

Earthquake Magnitude 7.5, Water Depth 1.0m, 10m Analysis						
СРТ	SLS Design Event (0.13g)	Intermediate Design Event (0.20g)	ULS Design Event (0.35g)			
	Settlement (mm)	Settlement (mm)	Settlement (mm)			
CPTPF55	0	0	0			
CPTPF56	0	0	0			
CPTPF57	0	0	0			
CPTPF61	0	0	0			
CPTPF62	0	0	5			
CPTPF63	0	0	15			
CPTPF64	0	0	5			

Note: The settlements presented above are to the nearest 5mm. There are inherent assumptions in the analysis methods used that may cause the actual site settlements to vary from those calculated.

Table 7: LSN for post earthworks CPTs to 10m depth

	Earthquake Magnitude 7.5, Water Depth 0.5m						
CPTs	SLS Design Event (0.13g)	Intermediate Design Event (0.20g)	ULS Design Event (0.35g)				
	LSN	LSN	LSN				
CPTPF55	0	0	0				
CPTPF56	0	0	0				
CPTPF57	0	0	0				
CPTPF61	0	0	0				
CPTPF62	0	0	0				
CPTPF63	0	0	2				
CPTPF64	0	0	1				

## 7. Building Development

#### 7.1 Technical Category

Extensive geotechnical testing has been carried out as part of the subdivision development. The testing indicates the lots within Stages Q1-Q3 and R1 are likely to perform to the level equivalent to TC1.

#### 7.2 Earthworks on Building Lots

The extent of earthfill on the lots in Stages Q1-Q3 and R1 is shown on Figure 4 in Appendix A.

The fill areas have been constructed using materials and processes that have been randomly measured by independent testing. The testing shows that the placement of filling is generally in accordance with the specification and relevant standards.

#### 7.3 Soil Suitability Criteria

Section 3 of New Zealand Standard NZS 3604:2011 "*Timber Framed Buildings not requiring specific Engineering Design*" provides several criteria for defining foundation soil suitability for lightweight timber or steel framed residential buildings.

Clauses 3.1.3 and 3.3 provide criteria for determining strength and suitability of founding soils. Clauses 3.4.1 and 3.4.2 discuss depths to competent founding. For purposes of this report, we have interpreted these clauses as meaning that for sound bearing at depths of 200mm to 600mm, standard shallow type foundations can be utilised. For depths greater than this, specific foundation designs could be used or alternatively excavations can be backfilled to the required level with 10MPa site concrete or compacted hardfill. In line with the client's brief Aurecon undertook site specific investigations on each residential lot and we have prepared site specific geotechnical reports addressing the foundation requirements on individual building lots. The testing data for the lot specific investigations has been uploaded to the New Zealand Geotechnical Database. For building consent purposes reports prepared for individual lots shall be used.

#### 7.4 Building Considerations

As the land is likely to perform to a level of TC1 and a number of the lots are underlain by earthfill that has achieved the required compaction, we consider NZS 3604:2011 type foundations are suitable. We note that at the time of writing this report the location and structural form of the future dwelling on the lots are unknown and our recommendations relate to NZS3604:2011 type lightweight timber or steel framed residential buildings only.

#### 7.5 Building Setbacks

Along the western boundary of Stage R1 there is a building setback. No residential structures should be constructed within this area.

#### 7.6 Future Earthworks

We do not anticipate that future earthworks will be required on the majority of the lots however should such work be required the following should be noted.

- All earthworks should be carried out in accordance with the Health and Safety at Work Act 2015 and the Code of Practice for Safety in Excavations and Shafts for Foundations, 1995.
- Cuts that exceed 0.6m high around any of the house sites must be retained by a suitable retaining wall designed by a Chartered Professional Engineer.
- We recommend that no more than 450mm of fill is placed on the allotment without detailed engineering design.

- Fill should not be placed adjacent to any timber retaining wall, if present.
- Any development where excavations greater than 1.2m in depth are proposed, must be subject to specific investigation and design to confirm these works will have no adverse effect on land stability, infrastructure and/or structures on adjacent lots. Excavations near sensitive structures or near boundaries may require geotechnical engineering input even if shallower than 1200mm.

#### 7.7 Stormwater

All stormwater collected by impermeable surfaces (dwelling and pavement) and grassed areas shall be collected by lined channel drains and sumps etc. and be piped away from the lots to discharge into the Council vested services.

#### 7.8 Construction Observations

The suitability of foundation conditions must be verified at the time of construction (refer Requirements of NZS 3604:2011). Foundation inspections by a Building Inspector or a Chartered Professional Engineer who are familiar with this report must be carried out to ensure the adequacy of the foundation subgrade prior to the placement of granular hardfill or the construction of foundations.

#### 8. References

Boulanger R.W. and Idriss, I.M., 2014. *CPT and SPT based Liquefaction Triggering Procedures*. Center for Geotechnical Modelling Report No. UCD/CGM-14/01, Department of civil and Environmental Engineering, College of Engineering, University of California at Davis.

Christchurch City Council, 2010. *Infrastructure Design Standards - Part 4: Geotechnical Requirements*.

Idriss and Boulanger, 2008. *Soil Liquefaction during Earthquakes*. EERI Monograph Series MNO-12 Ishihara, 1985. *Stability of natural deposits during earthquakes*. Proceedings, 11<sup>th</sup> International Conference on Soil Mechanics and Foundation engineering, Vol 1, pp. 321-376.

Ishihara and Yoshimine, 1992. Evaluation of settlements in sand deposits following liquefaction during earthquakes. Soils and Foundations, Vol. 32, No. 1, pp. 173-188.

Ministry of Business Innovation and Employment (MBIE), 2012. Repairing and rebuilding houses affected by the Canterbury earthquakes.

NZGS, 2005. Guidelines for the Classification and Field Description of Soils and Rocks in Engineering. NZ Geotechnical Society Inc, Wellington, New Zealand.

NZGS, 2010. Geotechnical earthquake engineering practice, Module 1 – Guideline for the identification, assessment and mitigation of liquefaction hazards. NZ Geotechnical Society Inc, Wellington, New Zealand.

NZS1170.0:2002. Australia/New Zealand Standard, Structural Design Actions, Part 0: General Principals. Standards New Zealand, Wellington, New Zealand.

NZS1170.5:2002. Australia/New Zealand Standard, Structural Design Actions, Part 5: Earthquake Actions – New Zealand. Standards New Zealand, Wellington, New Zealand.

NZS 3604:2011. Timber Framed Buildings. Standards New Zealand, Wellington, New Zealand.

NZS 4404:2010. *Land development and subdivision infrastructure*. Standards New Zealand, Wellington, New Zealand.

NZS 4431:1989. Code of practice for earth fill for residential development. Standards New Zealand, Wellington, New Zealand.

Robertson and Wride, 1998. *Evaluating cyclic liquefaction potential using the cone penetration test*. Canadian Geotechnical Journal, Vol. 35, pp. 442 – 459.

Tonkin and Taylor (2013) *Liquefaction Vulnerability Study*, Tonkin and Taylor Report 52020.0200/v1.0. February 2013. 52 pages and 14 appendices.

Youd et. al., 2001. Liquefaction resistance of soils: Summary report from the 1996 NCEER and 1998 NCEER/NSF workshop on evaluation of liquefaction resistance of soils. Journal of geotechnical and geoenviromental engineering. Volume 127, Issue 10, pp. 817-833.

Zhang, Robertson, and Brachman, 2002. *Estimating liquefaction-induced ground settlements from CPT for level ground.* Canadian Geotechnical Journal, Vol. 39, pp.1168 – 1180.

Zhang, Robertson and Brachman, 2004, *Estimating Liquefaction Induced Lateral Displacements using the SPT and CPT*. ASCE, Journal of Geotechnical & Geoenvironmental Engineering, Vol. 130, No. 8, 861-871

### 9. Limitations

This report has been prepared for CDL Land New Zealand Limited. It may be made available to others but only in full. As noted above, it shall not be used by any person as a substitute for specific field observations and testing once house sites are confirmed.

This report has been prepared as part of the development of the Prestons Park Stages Q1-Q3 and R1 Subdivision. It has been prepared to provide the following information:

- To report on the management of the earthworks during construction, including compaction standards of fills.
- To report on the extent of ground improvement and the resulting land technical category.

This report does not remove the responsibility of the Owner / Builder / Building Certifier to satisfy themselves of foundation depth and suitability at the finally selected house location.

Subsurface conditions relevant to construction works should be assessed by experienced contractors and designers who can make their own interpretation of the factual data provided. They should perform any additional tests as necessary for their own purposes. Subsurface conditions, such as groundwater levels, can change over time. This should be borne in mind, particularly if the report is used after a protracted delay or in wet weather.

It is strongly recommended that any plans and specifications prepared by others and relating to the content of this report, or amendments to the original plans and specifications, are reviewed by Aurecon to verify that the intent of our recommendations is properly reflected in the design. During construction we request the opportunity to review our interpretations if the exposed site conditions are significantly different from those inferred in this report.

This report is not to be reproduced either wholly or in part without our prior written permission.

# Appendix A Figures







REV	DATE	REVISION DETAILS	APPROVED	
Α	12.18	ISSUE	J. Kupec	


DRAWN	DESIGNED			
R.Dawson	K Foote			
CHE	CKED			
J. Mu	irson			
APPR	OVED			
DATE				
J. Kupec	Dec 2018			

PRESTONS SOUTH STAGES Q1, Q2, Q3 & R1

PROJECT No. 235361 AS SHOWN FIG 1

Path: P:\223488\GIS\MXD\geotech figs\detailed design\SOUTH STAGES Q123R1\FIG 1 SITE.mxd


SITE LOCATION PLAN





REV	DATE	REVISION DETAILS		APPROVED	DRAWN	DESIGNED
					R.Dawson	K. Foote
					CHECKED	
					J. Mui	irson
					APPR	OVED
						DAT
					J. Kupec	Dec 2018
Α	12.18	ISSUE		J. Kupec		200 2010

AS SHOWN **PREVIOUS INVESTIGATIONS** FIG 2



## LEGEND

- PRE LANDPAC CPTs
- POST LANDPAC CPTs
  - LANDPAC TREATMENT AREAS

NOTES - PROPERTY DATA FROM LINZ






REV DATE	REVISION DETAILS	APPROVED	DRAWN	DESIGNED
			R.Dawson	K. Foote
			CHECKED	
			J. Muirson	
			APPROVED	
				DATE
40.40	IOOUE		J. Kupec	Dect 2018
A 12.18	ISSUE	J. Kupec	o. Mapeo	


PRESTONS SOUTH STAGES Q1, Q2, Q3 & R1

PROJECT No.
235361
SCALE SIZE
AS SHOWN A3
DRAWING No. REV
FIG 3 A

**GROUND IMPROVEMENT** 



A 12.18 ISSUE







REV DA	TE REVISION DETAILS	Į.	APPROVED	DRAWN	D
				R.Dawson	K
				CHEC	KED
				J.Muir	son
				APPR	OVE
				J. Kupec	F
A 12.	18 ISSUE	J	l. Kupec	J. Nupec	•

DATE Feb 2019

PRESTONS SOUTH STAGES Q1, Q2, Q3 & R1

NDM TESTING LOCATIONS

235361 AS SHOWN FIG 5



**LEGEND** POST FILLING CPT VERIFICATION CPT

FIG 6

NOTES - PROPERTY DATA FROM LINZ






REV DATE REV	VISION DETAILS	APPROVED	DRAWN	DESIGNED
			R.Dawson	K. Foote
			CHECKED	
			J.Muirson	
			APPROVED	
				DATE
			J. Kupec	Dec 2018
A 12.18 ISS	SUE	J. Kupec	o. Rupco	200 2010

PRESTONS SOUTH STAGES Q1, Q2, Q3 & R1

235361 AS SHOWN POST EARTHWORKS CPTS

# Appendix B Landpac CIR



#### Notes:

The CIR plot indicates the relative soil response to the dynamic loads imposed by the impact drums. The plot is derived from the recorded deceleration of the impact drums and the GPS locations of each impact point. High response values are typically a function of the sub-grade stiffness to a depth of the strain induced by the impact drums. The low and medium response values can be influenced by near surface soil conditions and do not necessarily indicate weaker sub-grade stiffness to a comparative depth. The low and medium response areas should be further investigated by a geotechnical engineer to confirm the suitability of the sub-grade.



Drawn: SD Date: 08/11/2015
Ckd: SD Date: 10/11/2015

This document is subject to the copyright of Landpac Technologies and its contents should not be used without written permission from Landpac

Project:
PRESTONS
SOUTH


INITIAL CIR (Soil Response) Plot

Drg. No: Prestons-028



REV-





This document is subject to the copyright of Landpac Technologies and its contents should not be used without written permission from Landpac

SOUTH



Drg. No: Prestons-029

REV-

PO BOX 132, Seven Hills, NSW 1730 (02) 9838 7044; 1300 237 045

sub-grade.